

TARTAGLIA ENGINEERING

7360 El Camino Real, Suite E • P.O. BOX 1930 • Atascadero, CA 93422
Phone: 805-466-5660 • civilengineers@tartaglia-engineering.com

Chris Hastert, General Manager
Santa Maria Public Airport District
3217 Terminal Drive
Santa Maria, CA 93455

September 26, 2017

File: 13-33

Project: Santa Maria Public Airport: Terminal Apron Rehabilitation Project
Subject: Project Completion

Dear Mr. Hastert:

Construction on the Terminal Apron Rehabilitation Project has reached substantial completion. The project was successful in providing the necessary structural capacity to serve the airports design aircraft. The terminal Apron was opened to aircraft on September 11, 2017


To the best of my knowledge, information and belief, and on the basis of final inspection and ongoing observations during construction by Tartaglia Engineering (Brett Dolan, P.E.), the construction of the improvements included in this project is complete.

The project had a 150 working day construction contract period. Day 1 was October 17, 2016. A contract suspension was issued on January 30, 2017. The contract was resumed on April 10, 2017. Rain days and impacts to operations related to unsuitable subgrade issues will be added to the contract through Contract Change Order #1. The revised number of contract working days for this project is 187. All major items of contract work were completed on September 11, 2016, contract working day 162. CalPortland Construction, the general contractor, and subcontractors provided quality work and completed the effort in a timely manner

Tartaglia Engineering is currently working on the as-built plans and final engineers report. The effort should be complete within the next 40 days.

As always, I am available should you have any questions regarding the project or this correspondence. Thank you.

Sincerely,



Brett J. Dolan, P.E.
Project Engineer