

TARTAGLIA ENGINEERING

P.O. Box 476, Pismo Beach, CA 93448

Phone: (805) 466-5660 • civilengineers@tartaglia-engineering.com

Martin Pehl, General Manager
Santa Maria Public Airport District
3217 Terminal Drive
Santa Maria, CA 93455

April 08, 2025

File: 24-11

Project: Taxiway Charlie Storm Drain Repair and Main Hangar Drainage Improvements
Subject: Project Completion

Dear Mr. Pehl:

A Preliminary Final Inspection of the Taxiway Charlie Storm Drain Repair and Main Hangar Drainage Improvements project was performed on March 14, 2025. Representatives of J.F. Will Company, Tartaglia Engineering, and the Airport District were in attendance. To the best of my knowledge, information, and belief, based on this Preliminary Final Inspection and ongoing construction observation during construction, the construction of the improvements is now substantially complete.

The project had a 55 working day construction contract period. Day 1 was December 2, 2024. The initial contract completion date was February 20, 2025. Weather-related (rain) delays resulted in 16 days not counted as contract working days. The revised contract completion date (55 working days + weather days) was determined to be March 12, 2025. All major items of contract work were completed by March 11, 2025, within the allowable contract period. J.F. Will Company, the general contractor, and subcontractors provided quality work and completed the effort in a timely manner.

Tartaglia Engineering is currently preparing the as-built plans. The effort should be completed within the next 30 days.

As always, I am available should you have any questions regarding the project or this correspondence. Thank you.

Sincerely,



Jason Hargreaves, P.E.