

TARTAGLIA ENGINEERING

7360 El Camino Real, Suite E • P.O. Box 1930 • Atascadero, CA 93423
Phone: 805-466-5660 • civilengineers@tartaglia-engineering.com

Chris Hastert, General Manager
Santa Maria Public Airport District
3217 Terminal Drive
Santa Maria, CA 93455

October 11, 2019

File: 19-12

Project: Airfield Pavement Marking
Subject: Project Completion

Dear Mr. Hastert:


A Preliminary Final Inspection of the Airfield Pavement Marking project was performed Thursday, October 10, 2019. Representatives of Tartaglia Engineering were in attendance. To the best of my knowledge, information, and belief, based on this Preliminary Final Inspection and ongoing construction observation during construction, the construction of the improvements is now substantially complete. The Punch List generated after that inspection is included as an attachment to this correspondence.

The project had a 30-calendar day construction contract period. Day 1 was September 16, 2019, with a completion requirement before the end of the day Tuesday, October 15, 2019. There were no constraints placed on the contractor, weather, working conditions, or otherwise, that would necessitate an adjustment to contract time, and no adjustments were granted. With this substantial-complete status, the contractor has performed in a timely manner. Cal Stripe, Inc., the general contractor, and subcontractors provided quality work and completed the effort in a timely manner.

Tartaglia Engineering is currently working with the contractor on final pay quantities and pay requests, along with preparation of the as-built plans. The effort should be complete within the next 40 days.

As always, I am available should you have any questions regarding the project or this correspondence. Thank you.

Sincerely,



John A. Smith, P.E.
Project Engineer

Enclosure: Punch List (October 11, 2019)
Cc w/enc: Cal Stripe, Inc.

Project:
Airfield Pavement Marking

Punch List

Revised October 11, 2019

To: Cal-Stripe, Inc.
2040 E. Steel Road
Colton, CA 92324

Contractor to address the following items before project final acceptance:

1. Perform second coat of pavement marking for surface painted hold position markings.
2. Participate in two final inspections; one day and one at night. Address any shortcomings or irregularities in marking or reflective media coverage.
3. Return all airport security badges to the Airport District Office.
4. Remove all solid waste and sanitary facilities.
5. Clean and make presentable contractor yard.
6. Meet with the Inspector to verify and confirm all final pay quantities. Re-measure if necessary.
7. Confirm all certified payroll statements have been uploaded to the DIR with a copy of each to the Airport District or Tartaglia Engineering.