

# TARTAGLIA ENGINEERING

7360 El Camino Real, Suite E • P.O. Box 1930 • Atascadero, CA 93423  
Phone: 805-466-5660 • [civilengineers@tartaglia-engineering.com](mailto:civilengineers@tartaglia-engineering.com)

Chris Hastert, General Manager  
Santa Maria Public Airport District  
3217 Terminal Drive  
Santa Maria, CA 93455

October 11, 2019

File: 19-12

Project: Taxilane Pavement Rehabilitation  
Subject: Project Completion

Dear Mr. Hastert:

A Preliminary Final Inspection of the Taxilane Pavement Rehabilitation project was performed Thursday, October 10, 2019. Representatives of Tartaglia Engineering were in attendance. To the best of my knowledge, information, and belief, based on this Preliminary Final Inspection and ongoing construction observation during construction, the construction of the improvements is now substantially complete. The Punch List generated after that inspection is included as an attachment to this correspondence.

The project had a 45 working day construction contract period. Day 1 was August 12, 2019, with a completion requirement before the end of the day Tuesday, October 15, 2019. There were no constraints placed on the contractor, weather, working conditions, or otherwise, that would necessitate an adjustment to contract time, and no adjustments were granted. With this substantial-complete status, the contractor has performed in a timely manner. The JF Will Company, Inc., the general contractor, and subcontractors provided quality work and completed the effort in a timely manner.

Tartaglia Engineering is currently working with the contractor on final pay quantities and pay requests, along with preparation of the as-built plans. The effort should be complete within the next 40 days.

As always, I am available should you have any questions regarding the project or this correspondence. Thank you.

Sincerely,



Brett J. Dolan, P.E.  
Project Engineer

Enclosure: Punch List (October 10, 2019)  
Cc w/enc: The JF Will Company, Inc.



---

Project:  
**Taxilane Pavement Rehabilitation**

# Punch List

---

**Revised October 11, 2019**

To: The JF Will Company, Inc.  
2640 Industrial Parkway, Suite 100  
Santa Maria, CA 93455

Contractor to address the following items before project final acceptance:

1. Perform cleaning / removal of reclamite over-spray at several locations on hangars walls.
2. Provide weight-back ticket for reclamite.
3. Perform sanding and sweeping operation throughout the work area, removing excess reclamite.
4. Apply second coat of pavement marking paint.
5. Return all airport security badges to the Airport District Office.
6. Remove all solid waste and sanitary facilities.
7. Remove all excess construction materials.
8. Remove all contractor equipment.
9. Clean and make presentable contractor yard.
10. Provide marked-up "as-built" plans to the Inspector.
11. Meet with the Inspector to measure and confirm all final pay quantities.
12. Confirm all certified payroll statements have been uploaded to the DIR with a copy of each to the Airport District or Tartaglia Engineering.