

TARTAGLIA ENGINEERING

7360 El Camino Real, Suite E P.O. Box 1930 Atascadero, CA 93423
Phone: 805-466-5660 civilengineers@tartaglia-engineering.com

Martin Pehl, General Manager
Santa Maria Public Airport District
3217 Terminal Drive
Santa Maria, CA 93455

April 22, 2024

Project: **Rehabilitate Parallel and Connecting Taxiways A, A7, A8, V and W**
Subject: Project Completion

Dear Mr. Pehl:

A Final Inspection of the Rehabilitate Parallel and Connecting Taxiways A, A7, A8, V and W project was performed on Thursday, December 28, 2023. Representatives from Granite Construction, Tartaglia Engineering, and the Airport District were all in attendance, and it was determined that the project was substantially complete. The Punch List was prepared following the inspection, and all items are now considered complete.

The project had a 110 working day construction contract period. Day 1 was April 19, 2023. The initial contract completion date was September 26, 2023. A contract suspension was issued on September 1, 2023 and the contract was resumed on September 24, 2023. Impacts to operations related to unsuitable subgrade issues and the Southern California Gas utility were added to the contract through Contract Change Order #2 and Contract Change Order #3. The updated contract working days for this project are 160, with a completion date of January 3, 2024. All significant elements of the contract were completed by the time of the Final Inspection, and within the contract duration. Granite Construction, the general contractor, and subcontractors did great work and completed the project in a timely fashion.

Tartaglia Engineering is currently preparing the as-built plans and final engineers report. The effort should be completed within the next 40 days. As always, I am available to answer any questions you may have about the project or this correspondence.

Sincerely,

TARTAGLIA ENGINEERING

Jason Hargreaves

Jason Hargreaves, P.E.
Project Manager